



## **BOROUGH OF MT. OLIVER**

*(INCORPORATED NOVEMBER 9, 1892)*

150 Brownsville Road Pittsburgh, PA 15210

Ph: 412-431-8107 Fax: 412-431-0184

www.MtOliver.com

### **Manager's Report**

*June 1, 2021 – June 30, 2021*

#### **Administration & Finance**

- Routine data entry and reporting.
  - Communications with Council, Engineer, and Solicitor.
  - Reviewed and responded to emails, phone calls, and service requests.
  - Reviewed budget, payroll, and other routine financial reports.
  - Monitored collection activities related to Business Privilege, Real Estate Tax, and Refuse billing.
  - Prepared for and attended Council Regular Meeting.
  - Prepared for and attended Assessment Appeal Hearings.
  - Completed monthly updates to Borough Website and weekly maintenance of social media accounts.
- 

#### **Board & Commissions**

Civil Service Commission

Planning Commission

Zoning Hearing Board

---

#### **Code Enforcement**

- Convened a Code Enforcement Search Committee to begin the process of hiring a full-time Code Enforcement Officer & Property Maintenance Inspector; Prepared job description and employment advertisement; Applications are due on 7/9.

See **Code Enforcement Report**.

---

#### **Community & Economic Development**

- Attended committee meetings of the Brashear Association.
  - Attended the Board Meeting and committee meetings of the HEDC.
  - Attended the monthly “Communities Connect” meeting of the Allegheny Conference on Community Development.
  - Attended weekly Summer Fridays on Main events.
  - Attended meetings with commercial and residential real estate investors.
-

## **Misc.**

- Assisted Police and Public Works with parking meter audit by the Allegheny County Bureau of Weights and Measures.
  - Attended a meeting with the State Representative.
- 

## **Projects & Grants**

### Allegheny Together Program

- The Mt. Oliver Strategic Action plan is complete.
- 2021 Technical Assistance includes –
  - District Design Standards Scope
  - Traffic + Parking Study RFP
  - Business District Inventory
- Prepared for and attended the Kick-off Meeting for the 2021 Technical Assistance projects on 6/17 with the Business District Advisory Committee.

### Borough Building Parapet Wall & Façade Restoration

- The low-bidder for this project is Arch Masonry in the amount of \$51,536.00
- Attended a pre-construction meeting on 11/10.
- Work began on 12/13 and was expected to last approximately two months.
- I attended a site meeting on 2/24 to develop a punchlist.
- All punchlist items have been completed and this project is ready to be closed out.

### Brownsville Road Decorative Light Pole Painting

- This project was removed from the Brownsville Road Streetscape scope and rebid separately. Bids were opened on 7/15. The low bidder was Lisanti Painting in the amount of \$74,000.00.
- Attended a pre-construction meeting on 8/13 and work began on 8/17; All work has been completed with the exception of several punchlist items that will be completed in the spring.
- All punchlist items have been completed and this project is ready to be closed out.

### Brownsville Road Traffic Signal Project

- The City of Pittsburgh received funding to replace their traffic signals at Brownsville & Arlington and at Brownsville & Bausman. The project is currently in the design phase and we have been coordinating with the City's engineering consultant on relevant aspects.

### CD Year 46 –ADA Ramps

- Gateway submitted the full application to complete ADA Ramp upgrades on Ormsby, Penn, and St. Joseph; An initial notice of award was received in the amount of \$20,000; SHACOG then increased the allocation, for a new award of \$42,158.
- The low bidder for the project was Excalibur Construction in the amount of \$27,837.50; Gateway will work with SHACOG to add additional work in order to utilize the full grant award.
- Work began in mid-May.

### CD Year 47 –ADA Ramps

- Gateway submitted a pre-application to complete ADA Ramp upgrades on St. Joseph, Church, and Anthony; We received notice that the pre-application was approved; The full application was submitted on 11/6.
- The Borough received notification that we awarded \$20,000 towards this project. Gateway is submitted a revised scope of work and the project is expected to be bid the end of June.

2020 Paving Program (closed out)

2021 Paving Program

- The 2021 Paving Program consists of resurfacing Ormsby Ave.
- The low bidder was Independent Enterprises in the amount of \$119,686.25.

2021 Utility Projects

*Columbia Gas - Locust, Stamm, Sherman, et al.*

- The Street Opening Permit has been pulled and the project is anticipated to commence in Q2.
- A pre-construction meeting was held on 4/30.
- Work begin in mid-May and is expected to last eight months.

*Pennsylvania American Water Company (PAWC) – Jacob, Overhill, et. al.; Ormsby; Penn*

- PAWC originally committed to replacing their main line on Ormsby; Since then, they have identified the need to also replace lines on Jacob, Overhill, and surrounding streets, as well as on Penn.
- A planning meeting to review the project scope and timeline was held on 4/1; A preconstruction meeting for Jacob & Overhill was held on 6/15; Both the Penn & Ormsby projects are still in the design phase.

Sanitary & Storm Sewer

- 2020 O&M Projects were bid through SHACOG and consist of:
  - CCTV – The low bidder was Robinson Pipe in the amount of \$19,645. A pre-construction meeting was held on 10/27. All work has been substantially completed and Gateway has prepared a punchlist to close out the contract.
  - Excavation Repairs (*closed out*)
  - Spot Lining (*closed out*)
  - MH-MH Lining (*closed out*)
- 2021 O&M Projects
  - CCTV – The low bidder was State Piper Service in the amount of \$12,370.00.
    - Quotes are being solicited for a separate CCTV contract for Ormsby Ave to prepare for the upcoming paving project with PAWC.
  - Excavation Repairs – The low bidder was State Pipe Services in the amount of \$16,325.00.
  - Spot Lining – The low bidder was State Pipe Services in the amount of \$27,710.00.
  - MH-MH Lining – The low bidder was Jet Jack in the amount of \$8,680.00.

---

**Public Works**

See Public Works Report.

---