



BOROUGH OF MT. OLIVER

(INCORPORATED NOVEMBER 9, 1892)

150 Brownsville Road Pittsburgh, PA 15210

Ph: 412-431-8107 Fax: 412-431-0184

www.MtOliver.com

Manager's Report

October 1, 2022 – October 31, 2022

Administration & Finance

- Routine data entry and reporting.
 - Communications with Council, Engineer, and Solicitor.
 - Reviewed and responded to emails, phone calls, and service requests.
 - Reviewed budget, payroll, and other routine financial reports.
 - Monitored collection activities related to Business Privilege, Real Estate Tax, and Refuse billing.
 - Prepared for and attended the Council Regular Meeting.
 - Completed monthly updates to Borough Website and weekly maintenance of social media accounts.
 - Continued procurement & set-up activities for utility billing software; Parking enforcement software
-

Board & Commissions

Civil Service Commission

- Prepared and scheduled hiring notice for the position of Full-Time Police Officer; Applications were due 9/2 and (2) applications were received; The Physical Agility Test & the Written Exam occurred 10/4 and (1) applicant was in attendance and is eligible to move on to the Oral Exam on 11/17.

Planning Commission

- The Planning Commission & Public Art Committee met on 10/19 to develop design guidelines for the Public Art Overlay Ordinance; Reviewed draft documents; Performed follow-up tasks

Zoning Hearing Board

Code Enforcement

See [Code Enforcement Report](#).

Community & Economic Development

- Prepared for and attended Board Meeting and committee meetings of the Brashear Association.
 - Prepared for and attended the Board Meeting and committee meetings of the HEDC.
 - Attended bi-weekly meetings with Director of Economic Development.
 - Processed Façade Improvement Program, Rent Abatement, and MTAP applications.
 - Attended meetings with commercial and residential real estate investors.
 - Continued planning and preparation activities for the Fall Event series.
 - Began planning and preparation activities for Light Up Night & Passport Program.
-

Misc.

Projects & Grants

Allegheny Together Program

- A feedback and listening session was held in the Fall with the Allegheny Together Team as we approach the end of the program. There will be one final meeting with the Business District Advisory Committee to present the findings from the Clock Tower survey and public forum.

Brownsville Road Traffic Signal Project

- The City of Pittsburgh received funding to replace their traffic signals at Brownsville & Arlington and at Brownsville & Bausman.
- Work began in June and will continue sporadically at the intersections from the Southside Flats to Mt. Oliver through 2023.
- Bi-weekly coordination meetings are being held to keep all stakeholders informed through the duration of the project.

CD Year 47 –ADA Ramps

- Gateway submitted a full application to complete ADA Ramp upgrades on St. Joseph, Church, and Anthony; The Borough received notification that we awarded \$20,000 towards this project. Gateway is submitted a revised scope of work and the project is expected to be bid the end of June.
- Only one bid was received which came back higher than the engineering estimate; As a result, the project was rebid; A new bid was received and approved from Avelli Corporation in the amount of \$29,600.25; The contractor has now fully executed the contract and SHACOG issued the notice to proceed in June; Work began in September and was initially unsatisfactory; Gateway is working with the contractor to rectify the situation.

Keystone Communities Program

- Mt. Oliver Borough, in partnership with HEDC, was awarded \$50,000 from the Keystone Communities Program for a Façade Improvement Program in the 100-200 blocks of Brownsville Road. This is a 50% matching grant, where 25% will be matched the HEDC and 25% by the property owners.
- (16) Applications have been received with (9) projects awarded to date; The HEDC is working with the engineer to finalize estimates on the remaining projects.

2021 Paving Program

- The 2021 Paving Program consists of resurfacing Ormsby Ave.
- The low bidder was Independent Enterprises in the amount of \$119,686.25
- Paving has been completed, but there are a couple of punchlist items, including line striping.

Transverse Park Master Plan

- Mt. Oliver was awarded \$25,000 from the PA Department of Conservation & Natural Resources (DCNR) for the development of a Master Site Plan for Transverse Park.

Utility Projects

Columbia Gas - Locust, Stamm, Sherman, et al. (2021-2022)

- All restoration work has been completed, except for the 100-block of Stamm. Gateway is coordinating with PWSA to install an inlet on Stamm to address water issues prior to paving.

Columbia Gas – Penn & St. Joseph (2022)

- Work commenced in January and will continue throughout 2022.

Pennsylvania American Water Company (PAWC) – Jacob, Overhill, et. al.; Ormsby; Penn (2021-2022)

- PAWC originally committed to replacing their main line on Ormsby; Since then, they have identified the need to also replace lines on Jacob, Overhill, and surrounding streets.
- All restoration work on Ormsby, except for the mill and pave has been completed. Gateway is coordinating with Independent Enterprises on a schedule for paving.
- Work began on Penn in August and was completed in September. PAWC will be back to complete the service lines in the spring.

Sanitary & Storm Sewer

- 2022 O&M Projects
 - CCTV – The low bidder was State Pipe Services in the amount of \$24,712.50; State pipe began televising on 9/7/2022. Gateway reviewed the submitted CCTV data and submitted a punch-list for outstanding items.
 - Excavation Repairs (**closed out**)
 - Spot Lining – The low bidder was State Pipe Services in the amount of \$9,550.00; A pre-construction meeting was held and State Pipe planned to start installing liners on 10/26/2022, but is now delayed to early November.
 - MH-MH Lining – The low bidder was Insight Pipe Contracting in the amount of \$48,550.00; The contractor completed the MH-MH lining on 10/27/2022. Gateway is reviewing the post-lining CTV and will process payment application once any punch-list items are completed.
-

Public Works

See **Public Works Report.**